

Stainton Way/ Dixons Bank Junction Improvements - Construction Programme

ID	Task Name	Duration	Start	Finish	January	February	March	April	May	June	July	August	September	October																			
					07/01/19	14/02/19	18/02/19	04/03/19	11/03/19	18/03/19	25/03/19	01/04/19	08/04/19	15/04/19	22/04/19	29/04/19	06/05/19	13/05/19	20/05/19	27/05/19	03/06/19	10/06/19	17/06/19	24/06/19	01/07/19	08/07/19	15/07/19	22/07/19	29/07/19	05/08/19	12/08/19	19/08/19	26/08/19
1	Stainton Way/ Dixons Bank Junction Improvements	170 days	Mon 04/02/19	Fri 27/09/19																													
2	Site Compound Set Up	5 days	Mon 04/02/19	Fri 08/02/19																													
3	Site Clearance	5 days	Mon 11/02/19	Fri 15/02/19																													
4	Stainton Way Construction Works	67 days	Mon 11/02/19	Tue 14/05/19																													
5	Dixons Bank Construction Works	78 days	Wed 10/04/19	Fri 26/07/19																													
6	Surfacing and Lining Works	13 days	Wed 24/07/19	Fri 09/08/19																													
7	Traffic Signals Works	30 days	Mon 12/08/19	Fri 20/09/19																													
8	Construction Completion	0 days	Fri 20/09/19	Fri 20/09/19																													
9	Site Compound Removal	5 days	Mon 23/09/19	Fri 27/09/19																													

Project: Construction Programme Date: Fri 18/01/19	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			